

Mission Road (San Antonio River to Southeast Military Drive)

District(s): City Wide, 03
Project Manager: Florencio Rodriguez
Capital Project Officer: Matt Ginn (210) 207-4612

Total Approved Budget

Source	Amount
TAX INCREMENT REINVESTMENT ZONE (TIRZ)	\$888,901
2017 GO STREET IMPROVEMENT BOND	\$1,271,581
SAN ANTONIO WATER SYSTEM	\$49,510
CITY PUBLIC SERVICE	\$381,376
Total Fund	\$2,591,370

Cost Information

Category	Appropriations	Expenses To-date
Design	\$601,241	\$601,241
Environmental	\$59,376	\$59,376
Construction	\$1,925,951	\$1,925,951
PASA	\$4,800	\$4,800
Total	\$2,591,370	\$2,591,370

Project Status: COMPLETE
Consultant: Garza EMC, LLC
Contractor: J. Sanchez Contracting
Estimated Construction Start: 01/2021
Estimated Construction Completion: 10/2022

Project Scope:

Mission Road (San Antonio River to Southeast Military Dr.) -- Construct streetscape improvements along Mission Road. Includes lighting, trail enhancements and other improvements as appropriate and within available funding.

