

# North Main Avenue & Soledad Street (Pecan Street to Navarro Street)

**District(s):** City Wide, 01  
**Project Manager:** David Pulido  
**Capital Project Officer:** Joe Doctor (210) 207-8415

**Total Approved Budget**

Source	Amount
2017 GO STREET IMPROVEMENT BOND	\$9,000,000
SAN ANTONIO WATER SYSTEM	\$3,415,568
CITY PUBLIC SERVICE	\$2,014,624
<b>Total Fund</b>	<b>\$14,430,193</b>

**Cost Information**

Category	Appropriations	Expenses To-date
Design	\$2,293,876	\$2,202,980
Environmental	\$496,424	\$121,669
Construction	\$11,615,592	\$10,786,083
PASA	\$24,300	\$24,300
<b>Total</b>	<b>\$14,430,193</b>	<b>\$13,135,032</b>

**Project Status:** COMPLETE  
**Consultant:** Lockwood, Andrews & Newnam, Inc.  
**Contractor:** E-Z Bel Construction, Ltd.  
**Estimated Construction Start:** 03/2022  
**Estimated Construction Completion:** 01/2024

**Project Scope:**

North Main Avenue & Soledad Street (Pecan - Navarro) -- Reconstruct Main and Soledad between Pecan and Navarro. Includes pedestrian amenities and streetscape improvements as appropriate and within available funding. This is a continuation of the 2012 Bond Program Project.

