

North St. Mary's Street (East Mistletoe Avenue to West Josephine Street)

District(s): 01
 Project Manager: Chris Alonso
 Capital Project Officer: Andi Denham (210) 207-0620

Total Approved Budget

Source	Amount
2017 GO STREET IMPROVEMENT BOND	\$8,100,000
2022 CERTIFICATES OF OBLIGATION	\$2,424,833
SAN ANTONIO WATER SYSTEM	\$4,256,905
CITY PUBLIC SERVICE	\$2,068,946
Total Fund	\$16,850,684

Cost Information

Category	Appropriations	Expenses To-date
Design	\$1,537,505	\$1,471,246
Environmental	\$920,607	\$271,528
Construction	\$14,442,537	\$13,316,559
PASA	\$25,200	\$25,200
Total	\$16,925,851	\$15,084,534

Project Status: COMPLETE
Consultant: Gonzalez De La Garza & Associates
Contractor: SpawGlass Construction
Estimated Construction Start: 03/2021
Estimated Construction Completion: 08/2023

Project Scope:

North St. Mary's (East Mistletoe Ave to West Josephine) -- Improve N. St. Mary's from Mistletoe to Josephine including sidewalk connectivity, intersection improvements and signal enhancements as appropriate and within available funding.

