

Prue Road (Babcock Road to Laureate Drive)

District(s): 08
Project Manager: James Wucinski
Capital Project Officer: Danielle Monroe (210) 207-4577

Total Approved Budget

| Source | Amount |
|-----------------------------------|---------------------|
| 2012 GO DRAINAGE IMPROVEMENT BOND | \$4,965,017 |
| 2017 GO STREET IMPROVEMENT BOND | \$27,600,000 |
| GREY FOREST UTILITIES | \$600,000 |
| SAN ANTONIO WATER SYSTEM | \$3,784,895 |
| CITY PUBLIC SERVICE | \$3,294,996 |
| 2007 GO DRAINAGE IMPROVEMENT BOND | \$34,982 |
| Total Fund | \$40,279,891 |

Cost Information

| Category | Appropriations | Expenses To-date |
|---------------|---------------------|---------------------|
| Design | \$75,074 | \$75,074 |
| Environmental | \$415 | \$415 |
| Construction | \$40,049,841 | \$38,934,403 |
| PASA | \$154,560 | \$154,560 |
| Total | \$40,279,891 | \$39,164,453 |

Project Status: COMPLETE
Consultant: Michael Baker International, Inc.
Contractor: JD Abrams LP
Estimated Construction Start: 01/2021
Estimated Construction Completion: 11/2025

Project Scope:

Prue Road (Babcock Road to Laureate Drive) -- Reconstruct and widen Prue from Babcock to Laureate. Includes curbs, sidewalks, driveway approaches, signal modifications and drainage improvements as appropriate and within available funding.

