

Roosevelt Avenue (I-10 to South St. Mary's Street)

District(s): 05
Project Manager: David Pulido
Capital Project Officer: Victor Givens (210) 207-8052

Total Approved Budget

Source	Amount
2017 GO STREET IMPROVEMENT BOND	\$5,016,380
SAN ANTONIO WATER SYSTEM	\$1,624,927
CITY PUBLIC SERVICE	\$460,179
Total Fund	\$7,101,488

Cost Information

Category	Appropriations	Expenses To-date
Design	\$937,700	\$921,716
Right of Way	\$115,649	\$65,114
Environmental	\$489,884	\$134,055
Construction	\$5,544,753	\$5,088,496
PASA	\$13,500	\$13,500
Total	\$7,101,488	\$6,222,884

Project Status: COMPLETE
Consultant: Civil Engineering Consultants
Contractor:
Estimated Construction Start: 07/2022
Estimated Construction Completion: 06/2023

Project Scope:

Roosevelt Avenue (I-10 to South St. Mary's Street) -- Corridor improvements on Roosevelt and South St. Mary's to include bicycle facilities, sidewalks, landscaping and ADA access under the Union Pacific Railroad bridge.

