

Roosevelt Avenue (US Highway 90 to Southeast Loop 410)

District(s): City Wide, 03
Project Manager: Florencio Rodriguez
Capital Project Officer: LaShondra Gladney (210) 207-0620

Total Approved Budget

Source	Amount
2017 GO STREET IMPROVEMENT BOND	\$8,381,376
TEXAS DEPARTMENT OF TRANSPORTATION	\$7,221,664
SAN ANTONIO WATER SYSTEM	\$1,282,067
CITY PUBLIC SERVICE	\$468,009
Total Fund	\$17,353,117

Cost Information

Category	Appropriations	Expenses To-date
Design	\$6,613,865	\$4,224,904
Right of Way	\$119,000	\$22,530
Environmental	\$959,198	\$364,054
Construction	\$9,617,852	\$31,503
PASA	\$43,200	\$43,200
Total	\$17,353,117	\$4,686,192

Project Status: UNDER DESIGN
Consultant: Civil Engineering Consultants
Contractor:

Estimated Construction Start: 04/2027
Estimated Construction Completion: 05/2029

Project Scope:

Roosevelt Avenue (US Highway 90 to Southeast Loop 410) -- Improvements from Hwy 90 to Mission San Jose (north of SE Military). Includes pedestrian amenities and enhancements as appropriate and within available funding. City funding will leverage State funding.

