

Santa Rosa Street (César E. Chávez Boulevard to Martin Street)

District(s): City Wide, 01
Project Manager: David Pulido
Capital Project Officer: Joe Doctor (210) 207-8415

Total Approved Budget

Source	Amount
TREE PRESERVATION FUND	\$844,458
2017 GO STREET IMPROVEMENT BOND	\$13,000,000
2025 CERTIFICATES OF OBLIGATION	\$1,625,000
SAN ANTONIO WATER SYSTEM	\$4,442,920
CITY PUBLIC SERVICE	\$2,274,788
Total Fund	\$22,187,166

Cost Information

Category	Appropriations	Expenses To-date
Design	\$3,172,131	\$2,723,469
Right of Way	\$43,485	\$43,485
Environmental	\$1,902,112	\$1,057,077
Construction	\$17,004,637	\$15,315,962
PASA	\$64,800	\$64,390
Total	\$22,187,166	\$19,204,386

Project Status: UNDER CONSTRUCTION
Consultant: Pape-Dawson Engineers, Inc.
Contractor: Sundt Construction
Estimated Construction Start: 01/2022
Estimated Construction Completion: 02/2026

Project Scope:

Santa Rosa Street (César E Chávez Blvd to Martin Street) -- Reconstruct Santa Rosa from César E. Chávez to Martin. Includes pedestrian amenities and enhancements as appropriate and within available funding.

