

South Alamo (Market Street to East César E. Chávez Boulevard)

District(s): City Wide, 01
Project Manager: Kathryn Otto
Capital Project Officer: Joe Doctor (210) 207-8415

Total Approved Budget

Source	Amount
TREE PRESERVATION FUND	\$750,000
2017 GO STREET IMPROVEMENT BOND	\$20,561,541
2022 CERTIFICATES OF OBLIGATION	\$8,000,000
2025 CERTIFICATES OF OBLIGATION	\$10,066,805
SAN ANTONIO WATER SYSTEM	\$16,040,081
CITY PUBLIC SERVICE	\$3,531,705
Total Fund	\$58,950,133

Cost Information

Category	Appropriations	Expenses To-date
Design	\$2,355,194	\$2,286,790
Right of Way	\$49	\$49
Environmental	\$2,550,828	\$1,137,833
Construction	\$54,003,561	\$40,995,531
PASA	\$40,500	\$40,500
Total	\$58,950,133	\$44,460,704

Project Status: UNDER CONSTRUCTION
Consultant: Sundt Construction Inc
Contractor:
Estimated Construction Start: 12/2022
Estimated Construction Completion: 05/2026

Project Scope:

South Alamo (Market Street to East César E. Chávez Boulevard) -- Reconstruct Alamo St. from Market to César E. Chávez. Includes pedestrian amenities and enhancements as appropriate and within available funding.

