

South Presa Street (Southeast Military Drive to Southcross Boulevard)

District(s): City Wide
Project Manager: Kathryn Otto
Capital Project Officer: Joe Garcia (210) 207-0097

Total Approved Budget

Source	Amount
2012 GO STREET IMPROVEMENT BOND	\$2,000,000
2017 GO STREET IMPROVEMENT BOND	\$6,675,400
TEXAS DEPARTMENT OF TRANSPORTATION	\$8,712,000
SAN ANTONIO WATER SYSTEM	\$2,872,414
CITY PUBLIC SERVICE	\$2,148,595
Total Fund	\$22,408,410

Cost Information

Category	Appropriations	Expenses To-date
Design	\$2,334,151	\$2,301,838
Right of Way	\$48,915	\$48,915
Environmental	\$648,373	\$347,239
Construction	\$19,358,969	\$16,826,443
PASA	\$18,000	\$18,000
Total	\$22,408,410	\$19,542,437

Project Status: COMPLETE
Consultant: RPS Klotz Associates
Contractor:
Estimated Construction Start: 09/2022
Estimated Construction Completion: 05/2024

Project Scope:
 South Presa Street (Southeast Military Drive to Southcross Boulevard) -- Construct corridor improvements from Military to Southcross. Includes pedestrian amenities and enhancements as appropriate and within available funding.

