

South Presa Street (Southeast Military Drive to Southcross Boulevard)

District(s): City Wide
Project Manager: Florencio Rodriguez
Capital Project Officer: Victor Givens (210) 207-8052

Total Approved Budget

Source	Amount
2012 GO STREET IMPROVEMENT BOND	\$2,000,000
2017 GO STREET IMPROVEMENT BOND	\$6,675,400
TEXAS DEPARTMENT OF TRANSPORTATION	\$8,712,000
SAN ANTONIO WATER SYSTEM	\$2,773,029
CITY PUBLIC SERVICE	\$2,012,771
Total Fund	\$22,173,200

Cost Information

Category	Appropriations	Expenses To-date
Design	\$2,334,151	\$2,164,448
Right of Way	\$48,915	\$48,915
Environmental	\$668,373	\$299,456
Construction	\$19,103,759	\$10,302,701
PASA	\$18,000	\$18,000
Total	\$22,173,200	\$12,833,521

Project Status: UNDER CONSTRUCTION
Consultant: RPS Klotz Associates
Contractor:
Estimated Construction Start: 09/2022
Estimated Construction Completion: 03/2024

Project Scope:
 South Presa Street (Southeast Military Drive to Southcross Boulevard) -- Construct corridor improvements from Military to Southcross. Includes pedestrian amenities and enhancements as appropriate and within available funding.

