

Southcross Boulevard (I-37 to I-35)

District(s): City Wide
Project Manager: Florencio Rodriguez
Capital Project Officer: Victor Givens (210) 207-8052

Total Approved Budget

Source	Amount
2017 GO STREET IMPROVEMENT BOND	\$4,800,000
SAN ANTONIO WATER SYSTEM	\$465,138
CITY PUBLIC SERVICE	\$93,750
Total Fund	\$5,358,888

Cost Information

Category	Appropriations	Expenses To-date
Design	\$1,718,599	\$1,705,593
Right of Way	\$569,265	\$569,265
Environmental	\$347,808	\$66,558
Construction	\$2,709,715	\$2,663,988
PASA	\$13,500	\$13,500
Total	\$5,358,888	\$5,018,906

Project Status: COMPLETE
Consultant: Brown & Gay Engineers, Inc.
Contractor: Cal-Tex Interiors, Inc.
Estimated Construction Start: 06/2021
Estimated Construction Completion: 06/2022

Project Scope:

Southcross Boulevard (I-37 to I-35) -- Construct corridor improvements along Southcross from I-37 to I-35. Includes pedestrian amenities and enhancements as appropriate and within available funding.

