

Southcross Boulevard (I-37 to I-35)

District(s):City Wide

Project Manager:Florencio Rodriguez

Capital Project Officer:Victor Givens (210) 207-8052

Total Approved Budget

Source	Amount
2017 GO STREET IMPROVEMENT BOND	\$5,000,000
SAN ANTONIO WATER SYSTEM	\$465,138
CITY PUBLIC SERVICE	\$93,750
Total Fund	\$5,558,888

Cost Information

Category	Appropriations	Expenses To-date
Design	\$1,718,599	\$1,702,113
Right of Way	\$652,769	\$569,265
Environmental	\$347,505	\$66,558
Construction	\$2,826,514	\$2,663,308
PASA	\$13,500	\$13,500
Total	\$5,558,888	\$5,014,745

Project Status:COMPLETE

Consultant:Brown & Gay Engineers, Inc.

Contractor:Cal-Tex Interiors, Inc.

Estimated Construction Start:06/2021

Estimated Construction Completion:06/2022

Project Scope:
Southcross Boulevard (I-37 to I-35) -- Construct corridor improvements along Southcross from I-37 to I-35. Includes pedestrian amenities and enhancements as appropriate and within available funding.

