

## West Commerce Street (Frio Street to Colorado Street)

**District(s):** 05  
**Project Manager:** Kathryn Otto  
**Capital Project Officer:** Joe Doctor (210) 207-8415

**Total Approved Budget**

Source	Amount
2012 GO DRAINAGE IMPROVEMENT BOND	\$1,000,000
2017 GO STREET IMPROVEMENT BOND	\$10,000,000
2007 GO STREET IMPROVEMENT BOND-B	\$691,403
2012 GO STREET IMPROVEMENT BOND-A	\$308,596
SAN ANTONIO WATER SYSTEM	\$2,787,369
CITY PUBLIC SERVICE	\$794,797
<b>Total Fund</b>	<b>\$15,582,166</b>

**Cost Information**

Category	Appropriations	Expenses To-date
Design	\$934,877	\$932,494
Environmental	\$444,763	\$156,157
Construction	\$14,157,525	\$13,496,924
PASA	\$45,000	\$45,000
<b>Total</b>	<b>\$15,582,166</b>	<b>\$14,630,576</b>

**Project Status:** COMPLETE  
**Consultant:** Bain Medina Bain, Inc.  
**Contractor:** Harper Brothers Construction LLC  
**Estimated Construction Start:** 01/2021  
**Estimated Construction Completion:** 07/2023

**Project Scope:**

West Commerce Street (Frio Street to Colorado Street) -- Improvements to Commerce corridor from Frio to Colorado. Includes reconfiguring lanes on bridge, wider sidewalks, bike facilities and other improvements as appropriate and within available funding.

