

Auldine Drive & Burr Oak Drive (Alley to Outfall)

District(s): 09
Project Manager: Kathryn Otto
Capital Project Officer: Richard Casiano (210) 207-8218

Total Approved Budget

Source	Amount
2017 GO DRAINAGE IMPROVEMENT BOND	\$2,800,000
SAN ANTONIO WATER SYSTEM	\$541,404
CITY PUBLIC SERVICE	\$340,344
STORM WATER OPERATING FUND	\$701,000
Total Fund	\$4,382,749

Cost Information

Category	Appropriations	Expenses To-date
Design	\$616,403	\$595,900
Right of Way	\$65,918	\$65,918
Environmental	\$95,955	\$49,094
Construction	\$3,597,635	\$3,483,743
PASA	\$6,837	\$6,837
Total	\$4,382,749	\$4,201,494

Project Status: COMPLETE
Consultant: HNTB Corporation
Contractor: Clearfield Construction
Estimated Construction Start: 01/2021
Estimated Construction Completion: 04/2023

Project Scope:

Auldine Drive & Burr Oak Drive (Alley to Outfall) Reconstruct alleyways and improvements to existing storm drain system and outfall in the Dreamland Oaks area to include curbs, sidewalks and driveway approaches as needed.

