

## Auldine Drive & Burr Oak Drive (Alley to Outfall)

**District(s):** 09  
**Project Manager:** Kathryn Otto  
**Capital Project Officer:** Richard Casiano (210) 207-8218

**Total Approved Budget**

Source	Amount
2012 GO DRAINAGE IMPROVEMENT BOND	\$71,831
2017 GO DRAINAGE IMPROVEMENT BOND	\$2,800,000
SAN ANTONIO WATER SYSTEM	\$485,317
CITY PUBLIC SERVICE	\$329,045
2007 GO DRAINAGE IMPROVEMENT BOND	\$458,167
STORM WATER OPERATING FUND	\$600,561
<b>Total Fund</b>	<b>\$4,744,924</b>

**Cost Information**

Category	Appropriations	Expenses To-date
Design	\$809,832	\$809,832
Right of Way	\$65,918	\$65,918
Environmental	\$49,094	\$49,094
Construction	\$3,813,242	\$3,813,242
PASA	\$6,837	\$6,837
<b>Total</b>	<b>\$4,744,924</b>	<b>\$4,744,924</b>

**Project Status:** COMPLETE  
**Consultant:** HNTB Corporation  
**Contractor:** Clearfield Construction  
**Estimated Construction Start:** 01/2021  
**Estimated Construction Completion:** 04/2023

**Project Scope:**

Auldine Drive & Burr Oak Drive (Alley to Outfall) Reconstruct alleyways and improvements to existing storm drain system and outfall in the Dreamland Oaks area to include curbs, sidewalks and driveway approaches as needed.

