

# Blossom Park (Lotus Blossom Street)

District(s): 09  
 Project Manager: Chris Alonso  
 Capital Project Officer: Cris Perez (210) 207-8154

**Total Approved Budget**

Source	Amount
2017 GO DRAINAGE IMPROVEMENT BOND	\$1,044,254
SAN ANTONIO WATER SYSTEM	\$204,434
<b>Total Fund</b>	<b>\$1,248,689</b>

**Cost Information**

Category	Appropriations	Expenses To-date
Design	\$365,779	\$365,779
Environmental	\$14,689	\$13,883
Construction	\$866,511	\$866,511
PASA	\$1,709	\$1,709
<b>Total</b>	<b>\$1,248,689</b>	<b>\$1,247,882</b>

**Project Status:** COMPLETE  
**Consultant:** CNG Engineering, PLL  
**Contractor:** Clearfield Construction  
**Estimated Construction Start:** 11/2019  
**Estimated Construction Completion:** 05/2020

**Project Scope:**

Blossom Park (Lotus Blossom Street) -- Channel improvements to relieve area flooding and channel erosion to include curbs, sidewalks and driveway approaches.

