

Paso Del Norte Street (Shady Oaks)

District(s): 09
Project Manager: Sean Strong
Capital Project Officer: Andi Denham (210) 207-0620

Total Approved Budget

Source	Amount
2017 GO DRAINAGE IMPROVEMENT BOND	\$2,960,911
SAN ANTONIO WATER SYSTEM	\$311,834
Total Fund	\$3,272,745

Cost Information

Category	Appropriations	Expenses To-date
Design	\$1,172,565	\$1,172,565
Right of Way	\$2,500	\$2,500
Environmental	\$43,923	\$43,923
Construction	\$2,041,561	\$2,041,561
PASA	\$12,195	\$12,195
Total	\$3,272,745	\$3,272,745

Project Status: COMPLETE
Consultant: Sanchez-Salazar & Associates, LLC
Contractor: E-Z Bel Construction, Ltd.
Estimated Construction Start: 11/2021
Estimated Construction Completion: 06/2022

Project Scope:

Paso Del Norte Street (Shady Oaks) -- Drainage improvements to six low water crossings to provide flood relief and emergency access during flood conditions to the Shady Oaks neighborhood and Bradley Middle School to include curbs, sidewalks and driveway approaches as needed.

