

Brackenridge Park

District(s):City Wide, 01, 02

Project Manager:Jamaal Moreno

Capital Project Officer:

Total Approved Budget		Cost Information		
Source	Amount	Category	Appropriations	Expenses To-date
PRIVATE CONTRIBUTIONS	\$300,000	Design	\$2,973,955	\$2,512,853
TREE PRESERVATION FUND	\$526,751	Environmental	\$542,203	\$431,803
2017 GO PARKS IMPROVEMENT BOND	\$7,750,000	Construction	\$6,223,467	\$982,936
2007 GO PARK & RECREATION IMPROVEMENT BOND-B	\$200,000	PASA	\$27,125	\$27,125
2012 GO PARK & RECREATION IMPROVEMENT BOND-A	\$900,000	Total	\$9,766,751	\$3,954,719
Total Fund	\$9,676,751			

Project Status:PRE-CONSTRUCTION

Consultant:SWA Group

Contractor:

Estimated Construction Start:06/2025

Estimated Construction Completion:05/2028

Project Scope:

Brackenridge Park 2017 General park improvements and rehabilitation which may include historic river wall, restroom, trails, and historic structures.

