

Capitol Little League Baseball Fields

District(s): City Wide, 10  
Project Manager: Alma Nunez  
Capital Project Officer:

Total Approved Budget

Source	Amount
2017 GO PARKS IMPROVEMENT BOND	\$2,000,000
Total Fund	\$2,000,000

Cost Information

Category	Appropriations	Expenses To-date
Design	\$32,498	\$32,498
Right of Way	\$24,429	\$24,429
Construction	\$1,940,472	\$1,940,472
PASA	\$2,600	\$2,600
Total	\$2,000,000	\$2,000,000

Project Status: COMPLETE  
Consultant:  
Contractor:

Estimated Construction Start: 03/2019  
Estimated Construction Completion: 02/2020

Project Scope:  
Capitol Little League Baseball Fields -- General improvements and relocation of baseball fields which may include land acquisition.

