

Comanche Lookout Park

District(s): 10
 Project Manager: Mark Wittlinger
 Capital Project Officer:

Total Approved Budget

Source	Amount
2017 GO PARKS IMPROVEMENT BOND	\$356,605
Total Fund	\$356,605

Cost Information

Category	Appropriations	Expenses To-date
Design	\$63,070	\$63,070
Environmental	\$3,018	\$3,018
Construction	\$288,716	\$288,716
PASA	\$1,800	\$1,800
Total	\$356,605	\$356,605

Project Status: COMPLETE
 Consultant: Terra Design Group, Inc.
 Contractor: Multiple
 Estimated Construction Start: 08/2019
 Estimated Construction Completion: 02/2021

Project Scope:
 Comanche Lookout Park 2017 -- General park improvements which may include a playground shade canopy.

