

Crystal Hills Park

District(s):07

Project Manager:Sean Duncan

Capital Project Officer:

Total Approved Budget

Source	Amount
2017 GO PARKS IMPROVEMENT BOND	\$247,415
Total Fund	\$247,415

Cost Information

Category	Appropriations	Expenses To-date
Design	\$47,818	\$47,818
Environmental	\$3,835	\$3,835
Construction	\$194,636	\$194,636
PASA	\$1,125	\$1,125
Total	\$247,415	\$247,415

Project Status:COMPLETE

Consultant:Terra Design Group, Inc.

Contractor:Tejas Premier

Estimated Construction Start:04/2020

Estimated Construction Completion:10/2020

Project Scope:

Crystal Hills Park -- General park improvements to complement existing Leon Creek Linear Park Trailhead development.

