

District 8 Park Land Acquisition & Development

District(s): 08
 Project Manager: Alma Nunez
 Capital Project Officer:

Total Approved Budget

Source	Amount
2017 GO PARKS IMPROVEMENT BOND	\$499,989
Total Fund	\$499,989

Cost Information

Category	Appropriations	Expenses To-date
Design	\$273,048	\$273,048
Construction	\$224,691	\$224,691
PASA	\$2,250	\$2,250
Total	\$499,989	\$499,989

Project Status: COMPLETE
Consultant: Bain Medina Bain, Inc.
Contractor: Multiple
Estimated Construction Start: 05/2020
Estimated Construction Completion: 04/2023

Project Scope:

D8 Park Land Acquisition & Development -- Development of a new park which may include land acquisition in the Hausman and Babcock Road vicinity.

