

## District 9 Senior Center

**District(s):** 09  
**Project Manager:** Cathleen Crabb  
**Capital Project Officer:**

**Total Approved Budget**

Source	Amount
2016 CERTIFICATES OF OBLIGATION	\$456,512
2017 GO PARKS IMPROVEMENT BOND	\$13,212,000
2017 CERTIFICATES OF OBLIGATION	\$1,000,000
<b>Total Fund</b>	<b>\$14,668,512</b>

**Cost Information**

Category	Appropriations *	Expenses To-date
Design	\$1,495,100	\$1,367,622
Utilities	\$150,000	\$500
Right of Way	\$902,040	\$901,007
Environmental	\$50,000	\$24,451
Construction	\$11,449,572	\$2,607,611
Other	\$621,800	\$0
<b>Total</b>	<b>\$14,668,512</b>	<b>\$4,901,192</b>

\* Ordinances will be reflected in the appropriations column 10 days after council approval.

**Project Status:** UNDER CONSTRUCTION  
**Consultant:** Beaty Palmer Architects, Inc.  
**Contractor:**  
**Estimated Project Advertisement:** 04/2020  
**Estimated Construction Start:** 02/2021  
**Estimated Construction Completion:** 06/2022

**Project Scope:**

District 9 Senior Center This project provides funding to construct a new facility that will support senior and constituent services , meeting space and recreation services.

