

## District 9 Senior Center

**District(s):** 09  
**Project Manager:** Cathleen Crabb  
**Capital Project Officer:**

**Total Approved Budget**

Source	Amount
2016 CERTIFICATES OF OBLIGATION	\$456,512
2017 GO PARKS IMPROVEMENT BOND	\$12,335,989
2017 CERTIFICATES OF OBLIGATION	\$1,000,000
<b>Total Fund</b>	<b>\$13,792,501</b>

**Cost Information**

Category	Appropriations	Expenses To-date
Design	\$1,538,421	\$1,538,421
Utilities	\$126,836	\$126,836
Right of Way	\$901,007	\$901,007
Environmental	\$38,188	\$38,188
Construction	\$10,521,985	\$10,521,985
Other	\$696,454	\$696,454
PASA	\$46,242	\$46,242
<b>Total</b>	<b>\$13,869,134</b>	<b>\$13,869,134</b>

**Project Status:** COMPLETE  
**Consultant:** Beaty Palmer Architects, Inc.  
**Contractor:**  
**Estimated Construction Start:** 02/2021  
**Estimated Construction Completion:** 07/2022

**Project Scope:**

District 9 Senior Center This project provides funding to construct a new facility that will support senior and constituent services , meeting space and recreation services.

