

Fox Park

District(s): 08
 Project Manager: Jamaal Moreno
 Capital Project Officer:

Total Approved Budget

Source	Amount
2017 GO PARKS IMPROVEMENT BOND	\$392,856
Total Fund	\$392,856

Cost Information

Category	Appropriations	Expenses To-date
Design	\$130,541	\$130,541
Environmental	\$375	\$375
Construction	\$260,140	\$260,140
PASA	\$1,800	\$1,800
Total	\$392,856	\$392,856

Project Status: COMPLETE
 Consultant: Gonzalez De La Garza & Associates
 Contractor: M Company General Contractors
 Estimated Construction Start: 09/2021
 Estimated Construction Completion: 07/2022

Project Scope:

Fox Park -- General park improvements which may include a shade structure for existing fitness equipment and parking expansion.

