Project Number: 23-01663 3/29/20249:38:20AM

Friesenhahn Park

District(s): 10

Project Manager: Mark Wittlinger

Capital Project Officer:

Total Approved Budget

Source	Amount
2017 GO PARKS IMPROVEMENT BOND	\$387,970
Total Fund	\$387,970

Cost Information

Category	Appropriations	Expenses To-date
Design	\$98,839	\$98,839
Environmental	\$17,237	\$17,237
Construction	\$270,094	\$270,094
PASA	\$1,800	\$1,800
Total	\$387,970	\$387,970

Project Status: COMPLETE

 Consultant:
 Terra Design Group, Inc.

 Contractor:
 TCL Construction Enterprises

Estimated Construction Start: 05/2020 **Estimated Construction Completion:** 12/2020

Project Scope:

Friesenhahn Park 2017 -- General park improvements which may include parking expansion, trails, picnic facility and pavilion rehabilitation.



