

Jupe Manor Neighborhood Park

District(s): 03
 Project Manager: Alma Nunez
 Capital Project Officer:

Total Approved Budget

Source	Amount
2017 GO PARKS IMPROVEMENT BOND	\$1,237,549
Total Fund	\$1,237,549

Cost Information

Category	Appropriations	Expenses To-date
Design	\$232,686	\$232,686
Right of Way	\$329,544	\$329,544
Environmental	\$9,673	\$9,548
Construction	\$662,370	\$498,319
PASA	\$3,275	\$3,275
Total	\$1,237,549	\$1,073,373

Project Status: COMPLETE
Consultant: MP Studio Landscape Architecture
Contractor: TCL Construction Enterprises
Estimated Construction Start: 03/2021
Estimated Construction Completion: 06/2021

Project Scope:
 Jupe Manor Neighborhood Park -- Development of a new park which may include land acquisition.

