

Lockwood & Dignowity Parks

District(s): 02
 Project Manager: Sean Duncan
 Capital Project Officer:

Total Approved Budget

Source	Amount
INNER CITY TIRZ 11	\$1,900,000
2017 GO PARKS IMPROVEMENT BOND	\$4,099,560
Total Fund	\$5,999,560

Cost Information

Category	Appropriations	Expenses To-date
Design	\$776,778	\$776,778
Environmental	\$95,912	\$95,912
Construction	\$5,126,359	\$4,972,516
PASA	\$6,510	\$6,510
Total	\$6,005,560	\$5,851,716

Project Status: COMPLETE
Consultant: The Broussard Group
Contractor:
Estimated Construction Start: 11/2020
Estimated Construction Completion: 02/2023

Project Scope:

Lockwood & Dignowity Parks 2017 -- General park rehabilitation and improvements which may include closure of Burnet Street and development of public plazas.

