

# Martin Luther King Park

District(s): City Wide, 02  
 Project Manager: Pat Schneider  
 Capital Project Officer:

**Total Approved Budget**

Source	Amount
PROP 2 - 2015 PARKS DEVELOPMENT AND EXPANSION VENUE	\$100,000
2017 GO PARKS IMPROVEMENT BOND	\$3,647,413
<b>Total Fund</b>	<b>\$3,747,413</b>

**Cost Information**

Category	Appropriations	Expenses To-date
Design	\$601,896	\$601,896
Environmental	\$17,642	\$17,642
Construction	\$2,680,165	\$2,680,165
Other	\$441,199	\$441,199
PASA	\$6,510	\$6,510
<b>Total</b>	<b>\$3,747,413</b>	<b>\$3,747,413</b>

**Project Status:** COMPLETE  
**Consultant:** Half Associates, Inc.  
**Contractor:**  
**Estimated Construction Start:** 12/2020  
**Estimated Construction Completion:** 02/2022

**Project Scope:**  
 Martin Luther King Park 2017 -- General park improvements and rehabilitation which may include park amenities, upgrade to park access and security lighting.

