

# Monterrey Park

District(s): 05  
 Project Manager: Pat Schneider  
 Capital Project Officer:

**Total Approved Budget**

Source	Amount
TEXAS PARKS AND WILDLIFE GRANT	\$250,000
2017 GO PARKS IMPROVEMENT BOND	\$473,431
<b>Total Fund</b>	<b>\$723,431</b>

**Cost Information**

Category	Appropriations	Expenses To-date
Design	\$112,996	\$112,996
Environmental	\$23,496	\$23,496
Construction	\$585,512	\$585,512
PASA	\$1,425	\$1,425
<b>Total</b>	<b>\$723,431</b>	<b>\$723,431</b>

Project Status: COMPLETE  
 Consultant: Terra Design Group, Inc.  
 Contractor: Multiple  
 Estimated Construction Start: 05/2020  
 Estimated Construction Completion: 04/2021

Project Scope:  
 Monterrey Park 2017 -- General park improvements and rehabilitation to complement State funding.

