

Nani Falcone Park

District(s): 07
 Project Manager: Sean Duncan
 Capital Project Officer:

Total Approved Budget

Source	Amount
2017 GO PARKS IMPROVEMENT BOND	\$245,374
Total Fund	\$245,374

Cost Information

Category	Appropriations	Expenses To-date
Design	\$68,495	\$68,495
Environmental	\$2,728	\$2,728
Construction	\$173,399	\$173,399
PASA	\$750	\$750
Total	\$245,374	\$245,374

Project Status: COMPLETE
 Consultant: Coltrane, Fernandez, Zavala Group
 Contractor: LMC Corporation
 Estimated Construction Start: 03/2020
 Estimated Construction Completion: 10/2020

Project Scope:

Nani Falcone Park 2017 -- General park improvements which may include security lightning as well as skate park and related parking expansion.

