

Oscar Perez Park

District(s): 06
 Project Manager: Arthur Rossman
 Capital Project Officer:

Total Approved Budget

Source	Amount
2017 GO PARKS IMPROVEMENT BOND	\$367,210
Total Fund	\$367,210

Cost Information

Category	Appropriations	Expenses To-date
Design	\$90,274	\$90,274
Environmental	\$2,730	\$2,730
Construction	\$273,102	\$273,102
PASA	\$1,104	\$1,104
Total	\$367,210	\$367,210

Project Status: COMPLETE
 Consultant: Design Workshop, Inc.
 Contractor:
 Estimated Construction Start: 02/2019
 Estimated Construction Completion: 07/2021

Project Scope:

Oscar Perez Park 2017 -- General park improvements which may include outdoor fitness equipment, parking expansion and trail surfacing.

