

Pearsall Park

District(s): City Wide, 04
 Project Manager: Mark Wittlinger
 Capital Project Officer:

Total Approved Budget

Source	Amount
TEXAS PARKS AND WILDLIFE GRANT	\$1,000,000
2017 GO PARKS IMPROVEMENT BOND	\$2,791,819
Total Fund	\$3,791,819

Cost Information

Category	Appropriations	Expenses To-date
Design	\$478,179	\$478,179
Environmental	\$90,366	\$90,366
Construction	\$3,108,282	\$3,108,282
Other	\$1,925	\$1,925
Assets Purchased	\$104,965	\$104,965
PASA	\$8,100	\$8,100
Total	\$3,791,819	\$3,791,819

Project Status: COMPLETE
Consultant: Bender Wells Clark
Contractor: J. Sanchez Contracting
Estimated Construction Start: 10/2020
Estimated Construction Completion: 05/2022

Project Scope:
 Pearsall Park 2017 -- General park improvements and development in support of the Park Master Plan.

