

Piper's Meadow Park

District(s): 06
 Project Manager: Eric Reyna
 Capital Project Officer:

Total Approved Budget

Source	Amount
2017 GO PARKS IMPROVEMENT BOND	\$511,977
Total Fund	\$511,977

Cost Information

Category	Appropriations	Expenses To-date
Design	\$126,740	\$126,740
Environmental	\$24,700	\$24,700
Construction	\$359,600	\$359,600
PASA	\$936	\$936
Total	\$511,977	\$511,977

Project Status: COMPLETE
Consultant: Dunaway Associates, L.P.
Contractor: M Company General Contractors
Estimated Construction Start: 07/2020
Estimated Construction Completion: 08/2021

Project Scope:
 Piper's Meadow Park -- Development of a new park which may include entry signage and land acquisition.

