

Rosedale Park

District(s): 05
 Project Manager: Pat Schneider
 Capital Project Officer:

Total Approved Budget

Source	Amount
ENERGY EFFICIENCY FUND	\$76,071
2017 GO PARKS IMPROVEMENT BOND	\$496,750
Total Fund	\$572,821

Cost Information

Category	Appropriations	Expenses To-date
Design	\$76,893	\$76,893
Environmental	\$614	\$614
Construction	\$493,813	\$493,813
PASA	\$1,500	\$1,500
Total	\$572,821	\$572,821

Project Status: COMPLETE
Consultant: Bender Wells Clark
Contractor: Jamail & Smith Construction
Estimated Construction Start: 01/2020
Estimated Construction Completion: 05/2020

Project Scope:

Rosedale Park 2017 -- General park improvements to Mass Pavilion area, including roof replacements and rehabilitation, and LED lighting upgrades.

