

Tom Slick Creek Park

District(s): 06
 Project Manager: Arthur Rossman
 Capital Project Officer:

Total Approved Budget

Source	Amount
2017 GO PARKS IMPROVEMENT BOND	\$367,134
Total Fund	\$367,134

Cost Information

Category	Appropriations	Expenses To-date
Design	\$107,522	\$107,522
Environmental	\$12,388	\$12,388
Construction	\$246,119	\$246,119
PASA	\$1,104	\$1,104
Total	\$367,134	\$367,134

Project Status: COMPLETE
 Consultant: Bender Wells Clark
 Contractor: Multiple
 Estimated Construction Start: 07/2020
 Estimated Construction Completion: 03/2021

Project Scope:

Tom Slick Creek Park 2017 -- General park improvements which may include related parking expansion and outdoor basketball court canopy.

