

World Heritage Park & Land Acquisition

District(s): City Wide, 03

Project Manager: Jeff Knippel

Capital Project Officer:

Total Approved Budget

Source	Amount
2017 GO PARKS IMPROVEMENT BOND	\$3,712,649
Total Fund	\$3,712,649

Cost Information

Category	Appropriations	Expenses To-date
Design	\$319,867	\$318,687
Utilities / ITSD	\$135,768	\$130,282
Construction	\$3,252,962	\$3,252,962
PASA	\$4,050	\$4,050
Total	\$3,712,649	\$3,705,983

Project Status: COMPLETE

Consultant: Dunaway Associates, L.P.

Contractor:

Estimated Construction Start: 01/2023

Estimated Construction Completion: 10/2024

Project Scope:

World Heritage Park & Land Acquisition This project provides funding for general park improvements, land acquisition and rehabilitation which may include projects at Concepción and Stinson Parks.

