

Central Library

District(s): City Wide
 Project Manager: Stacy Gonzales
 Capital Project Officer:

Total Approved Budget

Source	Amount
PRIVATE DONATION	\$50,000
2017 GO LIBRARY IMPROVEMENT BOND	\$3,000,000
Total Fund	\$3,050,000

Cost Information

Category	Appropriations	Expenses To-date
Design	\$427,247	\$412,290
Environmental	\$30,000	\$1,526
Construction	\$2,869,252	\$2,759,399
PASA	\$13,500	\$13,500
Total	\$3,340,000	\$3,186,715

Project Status: UNDER CONSTRUCTION
 Consultant: Marmon Mok Architecture
 Contractor: Multiple
 Estimated Construction Start: 12/2019
 Estimated Construction Completion: 04/2023

Project Scope: Central Library -- Renovations and upgrades to the Central Library.

