

# Memorial Branch Library

District(s): 05  
 Project Manager: Stacy Gonzales  
 Capital Project Officer:

**Total Approved Budget**

Source	Amount
ENERGY EFFICIENCY FUND	\$240,596
GREEHEY FAMILY FOUNDATION	\$25,000
2017 GO LIBRARY IMPROVEMENT BOND	\$3,300,000
<b>Total Fund</b>	<b>\$3,565,596</b>

**Cost Information**

Category	Appropriations *	Expenses To-date
Design	\$542,951	\$474,806
Environmental	\$10,889	\$7,482
Construction	\$2,998,555	\$2,088,819
PASA	\$13,200	\$13,200
<b>Total</b>	<b>\$3,565,596</b>	<b>\$2,584,309</b>

\* Ordinances will be reflected in the appropriations column 10 days after council approval.

**Project Status:** UNDER CONSTRUCTION  
**Consultant:** H. Munoz and Company, Inc.  
**Contractor:** KenCon  
**Estimated Project Advertisement:** 11/2020  
**Estimated Construction Start:** 03/2021  
**Estimated Construction Completion:** 09/2022

**Project Scope:**  
 Memorial Branch Library -- Renovations, improvements and space reconfiguration to the Memorial Branch Library.

