

## Police Station at St Marys and Park Police Headquarters

**District(s):** City Wide, 01  
**Project Manager:** Randy Matyear  
**Capital Project Officer:** Randy Matyear (210) 207-2155

**Total Approved Budget**

Source	Amount
2003 GO PUBLIC HEALTH AND SAFETY IMPROVEMENT BOND	\$326,521
2012 GO PARKS IMPROVEMENT BOND	\$91,334
2012 GO PUBLIC SAFETY IMPROVEMENT BOND	\$1,459,588
2016 CERTIFICATES OF OBLIGATION	\$571,661
2017 GO PUBLIC SAFETY IMPROVEMENT BOND	\$20,567,000
2021 CERTIFICATES OF OBLIGATION	\$2,200,000
2024 CERTIFICATES OF OBLIGATION	\$1,400,000
2007 GO PARK & RECREATION IMPROVEMENT BOND	\$4,676
<b>Total Fund</b>	<b>\$26,620,782</b>

**Cost Information**

Category	Appropriations	Expenses To-date
St Mary's Police Station	\$21,684,367	\$21,417,138
Park Police Station	\$4,936,414	\$4,885,793
<b>Total</b>	<b>\$26,620,782</b>	<b>\$26,302,932</b>

**Project Status:** COMPLETE  
**Consultant:** Douglas Architects, Inc.  
**Contractor:**  
**Estimated Construction Start:** 03/2022  
**Estimated Construction Completion:** 02/2024

**Project Scope:**

Police Station at St. Marys These two departments will be separate facilities. A new Police Station will be constructed at 2020 N. St. Marys to serve the central city area, and the Park Police Headquarters will occupy a renovation of Hemisfair Building 277 for city-wide service.

