

Bitters Road Intersection & Sidewalks (Savannah Pass to Blanco Road)

District(s):09

Project Manager:Sean Strong

Capital Project Officer:Cris Perez (210) 207-8154

Total Approved Budget

Source	Amount
2017 GO STREET IMPROVEMENT BOND	\$5,080,000
SAN ANTONIO WATER SYSTEM	\$54,657
CITY PUBLIC SERVICE	\$12,500
Total Fund	\$5,147,157

Cost Information

Category	Appropriations	Expenses To-date
Design	\$874,127	\$780,982
Right of Way	\$80,151	\$80,151
Environmental	\$133,049	\$65,794
Construction	\$4,416,582	\$3,489,963
PASA	\$22,860	\$22,860
Total	\$5,526,771	\$4,439,751

Project Status:COMPLETE

Consultant:Garcia & Wright Consulting Engr.

Contractor:All In Construction, LLC

Estimated Construction Start:10/2020

Estimated Construction Completion:03/2022

Project Scope:

Bitters Rd Intersection & Sidewalks (Savannah Pass to Blanco Road) -- This project provides funding to construct an intersection, traffic signal and sidewalk improvements. Includes adding left-turn lanes at Savannah Pass and Partridge Trail; and a dedicated right-turn lane from Bitters onto northbound Blanco Road.

