

## Bitters Road Intersection & Sidewalks (Savannah Pass to Blanco Road)

**District(s):** 09  
**Project Manager:** Sean Strong  
**Capital Project Officer:** James Hall (210) 207-6473

**Total Approved Budget**

Source	Amount
2017 GO STREET IMPROVEMENT BOND	\$5,080,000
SAN ANTONIO WATER SYSTEM	\$54,657
CITY PUBLIC SERVICE	\$12,500
<b>Total Fund</b>	<b>\$5,147,157</b>

**Cost Information**

Category	Appropriations	Expenses To-date
Design	\$859,352	\$856,736
Right of Way	\$80,151	\$80,151
Environmental	\$103,294	\$65,794
Construction	\$4,461,113	\$4,198,676
PASA	\$22,860	\$22,860
<b>Total</b>	<b>\$5,526,771</b>	<b>\$5,224,218</b>

**Project Status:** COMPLETE  
**Consultant:** Garcia & Wright Consulting Engr.  
**Contractor:** All In Construction, LLC  
**Estimated Construction Start:** 10/2020  
**Estimated Construction Completion:** 03/2022

**Project Scope:**

Bitters Rd Intersection & Sidewalks (Savannah Pass to Blanco Road) -- This project provides funding to construct an intersection, traffic signal and sidewalk improvements. Includes adding left-turn lanes at Savannah Pass and Partridge Trail; and a dedicated right-turn lane from Bitters onto northbound Blanco Road.

