

# Commerce Street (St. Mary's Street to Santa Rosa Street)

**District(s):** City Wide, 01  
**Project Manager:** Sean Reich  
**Capital Project Officer:** Joe Doctor (210) 207-8415

**Total Approved Budget**

Source	Amount
TREE CANOPY FUND	\$586,129
2007 GO STREET IMPROVEMENT BOND-A	\$2,468,659
2012 GO STREET IMPROVEMENT BOND	\$181,340
2017 GO STREET IMPROVEMENT BOND	\$7,341,806
SAN ANTONIO WATER SYSTEM	\$147,835
CITY PUBLIC SERVICE	\$1,343,683
<b>Total Fund</b>	<b>\$12,069,453</b>

**Cost Information**

Category	Appropriations	Expenses To-date
Design	\$164,242	\$157,182
Environmental	\$175,083	\$142,274
Construction	\$11,713,928	\$11,376,881
PASA	\$16,200	\$16,200
<b>Total</b>	<b>\$12,069,453</b>	<b>\$11,692,538</b>

**Project Status:** COMPLETE  
**Consultant:** Chiang Patel & Yerby, Inc.  
**Contractor:** Jerdon Construction  
**Estimated Construction Start:** 08/2020  
**Estimated Construction Completion:** 12/2023

**Project Scope:**

Commerce St(St.Mary's St - SantaRosa St) This project provides funding to reconstruct Commerce Street from St. Mary's to Santa Rosa. Includes wayfinding signage, pedestrian amenities, trees, and streetscape improvements as appropriate and within available funding. These funds will supplement the 2012 Bond Program project.

