

Mission Road (San Antonio River to Southeast Military Drive)

District(s): City Wide, 03
Project Manager: Florencio Rodriguez
Capital Project Officer: Matt Ginn (210) 207-4612

Total Approved Budget

Source	Amount
TAX INCREMENT REINVESTMENT ZONE (TIRZ)	\$1,131,500
2017 GO STREET IMPROVEMENT BOND	\$2,000,000
AIRPORT OPERATING AND MAINTENANCE FUND	\$300,000
SAN ANTONIO WATER SYSTEM	\$112,875
CITY PUBLIC SERVICE	\$18,750
Total Fund	\$3,563,125

Cost Information

Category	Appropriations	Expenses To-date
Design	\$608,601	\$601,241
Environmental	\$182,551	\$59,668
Construction	\$2,767,172	\$1,925,159
PASA	\$4,800	\$4,800
Total	\$3,563,125	\$2,590,869

Project Status: COMPLETE
Consultant: Garza EMC, LLC
Contractor: J. Sanchez Contracting
Estimated Construction Start: 01/2021
Estimated Construction Completion: 10/2022

Project Scope:
 Mission Road (San Antonio River to Southeast Military Dr.) -- Construct streetscape improvements along Mission Road. Includes lighting, trail enhancements and other improvements as appropriate and within available funding.

