

Rittiman Road (I-35 to Castle Cross Drive)

District(s): 02
 Project Manager: Kathryn Otto
 Capital Project Officer: Cris Perez (210) 207-8154

Total Approved Budget

Source	Amount
2017 GO STREET IMPROVEMENT BOND	\$3,722,782
SAN ANTONIO WATER SYSTEM	\$139,475
CITY PUBLIC SERVICE	\$2,766,897
Total Fund	\$6,629,155

Cost Information

Category	Appropriations	Expenses To-date
Design	\$561,634	\$561,634
Environmental	\$56,512	\$56,512
Construction	\$6,000,208	\$6,000,208
PASA	\$10,800	\$10,800
Total	\$6,629,155	\$6,629,155

Project Status: COMPLETE
Consultant: GGC Engineers, Inc.
Contractor: Alamo City Constructors
Estimated Construction Start: 04/2020
Estimated Construction Completion: 06/2021

Project Scope:

Rittiman Road (I-35 to Castle Cross Drive) -- Improve intersection of I-35 and Rittiman to include construction of a right-turn lane and pavement improvements from I-35 to Castle Cross as appropriate and within available funding.

