

Woodlawn Lake Park Multi-Generational Center

District(s): City Wide, 07
 Project Manager: Cathleen Crabb
 Capital Project Officer:

Total Approved Budget

Source	Amount
TEXAS PARKS AND WILDLIFE GRANT	\$1,566,015
2017 GO PARKS IMPROVEMENT BOND	\$4,993,717
Total Fund	\$6,559,733

Cost Information

Category	Appropriations	Expenses To-date
Design	\$917,285	\$917,285
Environmental	\$16,226	\$16,226
Construction	\$5,445,277	\$5,445,277
Other	\$166,644	\$166,644
PASA	\$14,300	\$14,300
Total	\$6,559,733	\$6,559,733

Project Status: COMPLETE
 Consultant: Douglas Architects, Inc.
 Contractor: Byrne Construction Services
 Estimated Construction Start: 04/2021
 Estimated Construction Completion: 11/2022

Project Scope:
 Woodlawn Lake Park Multi-Generational Center -- Leverage funding for development of a multi-generational recreation facility.

