Project Number: 23-01568 **11/3/202611:44:13AM**

Commerce Street (St. Mary's Street to Santa Rosa Street)

District(s): City Wide, 01
Project Manager: Sean Reich
Capital Project Officer: Joe Doctor (210) 207-8415

Total Approved Budget

Source	Amount
TREE CANOPY FUND	$586,129
2007 GO STREET IMPROVEMENT BOND-A	$2,468,659
2012 GO STREET IMPROVEMENT BOND	$181,340
2017 GO STREET IMPROVEMENT BOND	$7,341,806
SAN ANTONIO WATER SYSTEM	$147,835
CITY PUBLIC SERVICE	$1,343,683
Total Fund	$12,069,453

Cost Information

Category	Appropriations	Expenses To-date
Design	$157,182	$157,182
Environmental	$154,965	$142,274
Construction	$11,741,106	$11,376,881
PASA	$16,200	$16,200
Total	$12,069,453	$11,692,538

Project Status: COMPLETE
Consultant: Chiang Patel & Yerby, Inc.
Contractor: Jerdon Construction

Estimated Construction Start: 08/2020
Estimated Construction Completion: 12/2023

Project Scope:

Commerce St(St.Mary's St - SantaRosa St) This project provides funding to reconstruct Commerce Street from St. Mary's to Santa Rosa. Includes wayfinding signage, pedestrian amenities, trees, and streetscape improvements as appropriate and within available funding. These funds will supplement the 2012 Bond Program project.



