Project Number: 23-01569 **11/3/202611:44:13AM**

Commerce Street (Frio Street to Santa Rosa Street)

District(s): City Wide, 01
Project Manager: David Pulido
Capital Project Officer: Joe Doctor (210) 207-8415

Total Approved Budget

Source	Amount
TREE PRESERVATION FUND	$665,296
2017 GO STREET IMPROVEMENT BOND	$14,700,000
2025 CERTIFICATES OF OBLIGATION	$1,562,000
SAN ANTONIO WATER SYSTEM	$1,588,060
CITY PUBLIC SERVICE	$515,069
Total Fund	$19,030,425

Cost Information

Category	Appropriations	Expenses To-date
Design	$2,807,178	$2,439,814
Environmental	$1,418,441	$709,813
Construction	$14,729,206	$10,566,579
PASA	$75,600	$75,600
Total	$19,030,425	$13,791,808

Project Status: COMPLETE
Consultant: Chiang Patel & Yerby, Inc.
Contractor: Sundt Construction

Estimated Construction Start: 01/2022
Estimated Construction Completion: 03/2026

Project Scope:

Commerce Street (Frio Street to Santa Rosa Street) -- Reconstruct Commerce from Santa Rosa to Frio. Includes pedestrian amenities, and streetscape improvements as appropriate and within available funding. This is a continuation of the 2012 Bond Program project.



