Project Number: 23-01561 **11/1/2026 3:33:21PM**

Broadway Street Corridor (East Houston Street to East Hildebrand Avenue)

District(s): City Wide
Project Manager: James Wucinski
Capital Project Officer: Joe Garcia (210) 207-0097

Total Approved Budget

Source	Amount
AT&T CONTRIBUTION	$4,396,195
TREE CANOPY FUND	$633,817
TAX INCREMENT REINVESTMENT ZONE (TIRZ)	$5,877,891
2017 GO STREET IMPROVEMENT BOND	$33,538,966
SAN ANTONIO WATER SYSTEM	$8,244,564
CITY PUBLIC SERVICE	$14,657,973
Total Fund	$67,349,408

Cost Information

Category	Appropriations	Expenses To-date
Design	$5,139,473	$4,607,756
Environmental	$1,397,300	$447,199
Construction	$60,532,538	$58,137,285
PASA	$280,095	$280,095
Total	$67,349,408	$63,472,337

Project Status: COMPLETE
Consultant: Multiple
Contractor: Multiple

Estimated Construction Start: 07/2020
Estimated Construction Completion: 11/2024

Project Scope:

Broadway Street Corridor (East Houston Street to East Hildebrand Avenue) This project provides funding to reconstruct Broadway from E. Houston to E. Hildebrand with curbs, sidewalks, driveway approaches, trees, bicycle amenities, lighting, drainage, and traffic improvements as appropriate and within available funds. City funding will leverage state and federal funding.



