Project Number: 23-01565 **11/3/202611:45:07AM**

Bulverde Road Phase 1 (Butterleigh Drive to North of Quiet Meadow Street)

District(s): 10

Project Manager: Kathryn Otto

Capital Project Officer: Danielle Monroe (210) 207-4577

Total Approved Budget

Source	Amount
2017 GO STREET IMPROVEMENT BOND	$5,908,657
SAN ANTONIO WATER SYSTEM	$1,358,818
CITY PUBLIC SERVICE	$569,011
Total Fund	$7,836,487

Cost Information

Category	Appropriations	Expenses To-date
Design	$1,820,660	$1,846,272
Right of Way	$361,251	$361,251
Environmental	$179,431	$104,386
Construction	$4,876,304	$9,224,153
Bulverde Rd Ph II	$507,038	$924,606
PASA	$91,800	$91,800
Total	$7,836,487	$12,552,470

Project Status: COMPLETE

Consultant: LNV, Inc.

Contractor: TEXAS STERLING CONSTRUCTION

Estimated Construction Start: 05/2021

Estimated Construction Completion: 10/2024

Project Scope:

Bulverde Road Phase 1 (Butterleigh Drive to North of Quiet Meadow Street) -- Reconstruct and widen Bulverde Road with curbs, sidewalks, driveway approaches, traffic signal and drainage improvements, as appropriate and within available funding. This is a continuation of Bexar County's Street and Drainage Improvements Project to realign Jung Road to Quiet Meadow.



